

## Valley Road Project Update 9-9-16

Please note the majority of the work with the exception of milling and paving work has been completed on Valley Road. No work is planned for the next week, the week of September 12<sup>th</sup>. The milling and paving of Valley Road is on hold due to Executive Order 210, which allows for the New Jersey American Water Company to finish the water main on Harris Road prior to paving. Additional notice will be provided prior to start of milling and paving work.

NJAW has completed the water main installation on Harris Road. Testing is underway for the newly installed water main. Once the testing is complete, the existing services will be connected to the new main. Additional notice will be provided to the affected residents prior to start of this work.

Thank you,

Alina Ferreira, P.E., P.P., CME  
Assistant Engineer  
Princeton Engineering Department  
400 Witherspoon Street  
Princeton, NJ 08540  
609-921-7077 x 1285  
[aferreira@princetonnj.gov](mailto:aferreira@princetonnj.gov)