



# *Municipality of Princeton*

*Municipal Building  
400 Witherspoon Street  
Princeton, NJ 08540-3496*

---

*Department of Community Development  
Office of the Engineer  
Telephone 609-921-7077  
Fax: 609-688-2027*

**ROBERT V. KISER, P.E.**  
*Director of Engineering*

June 30, 2014

## **IMPORTANT NOTICE REGARDING WORK AT THE HOSPITAL SITE**

This is an update regarding work at the Hospital Site. Please refer to prior notices regarding additional background information not included here. The following is proceeding at this time.

- Yannuzzi Corporation is continuing to remove from the inside of hospital buildings various items that are being prepared for recycling or disposal, including the following:
  - Carpeting
  - Non asbestos ceiling tiles
  - Lighting fixtures
  - Non asbestos pipe coverings
  - Copper water piping
  - Electrical wiring
  - Office partitions

**The above referenced work is proceeding slower than anticipated and will continue for the next couple of weeks.**
- Eisco Environmental has removed all six (6) underground fuel storage tanks and the associated piping (1-1,000gallon, 1-4,000 gallon, 2-30,000 gallon and 2-6,000 gallon tanks), located on the property. Testing has been completed where all but the 2 – 6,000 gallon tanks were removed and it has been determined that no soil remediation is necessary in that area.

With regard to the two (2) 6,000 gallon # 6 heating oil tanks, located between the hospital and parking garage, a second round of testing of the excavated area was completed and benzo(a)pyrene was identified at a concentration of 0.33 mg/kg, above the NJDEP's Residential Direct Contact Soil Remediation Standard (RDCSRS) of 0.2 mg/kg. **Ecol-Sciences has completed soil borings in the area where these two (2) tanks were removed and is awaiting test results.**

- Yannuzzi Corporation continues to remove asbestos from the inside of the hospital buildings.

The asbestos is double bagged and stored in a secure storage area inside hospital prior to being loaded into special sealed containers and transported offsite for proper disposal. To date, sixteen (16) containers have been removed from the site.

**The asbestos removal from the interior of the buildings is anticipated to continue for the next 6-7 weeks. The contractor continues to identify additional areas of asbestos removal.**

The site continues to be monitored on a regular basis by representatives of Whitman Environmental, and the Municipal Building, Engineering and Health Departments. In addition, representatives of the Department of Labor continue to visit the site as well. Workers continue to be found to be qualified and properly certified for the work that they are performing and have been observed to follow proper safety protocols.

Please note that no demolition work has been authorized to proceed.

If you have any questions or concerns please contact the Engineering Department at 609-921-7077 or at [cceballos@princetonnj.gov](mailto:cceballos@princetonnj.gov).

Princeton Engineering Department