

PRINCETON WEEKLY REPORT

BEGINNING DATE: 4-May-15

ENDING DATE: 9-May-15

The following report represents the intended activities to be performed within the Princeton Ridge during the time frame listed above. This information is subject to change based on issues encountered in the field but does represent the intended scope of work.

Station # 597+03 to 619+82	SECTION 1 - Coventry Farm to Stuart Road (North)
-----------------------------------	---

Commence removal of trees: Completed

Commence pot-holing of existing pipeline to verify location and soil cover: Completed

Commence installation of erosion control devices: 5-04-2015 to 5-09-2015

Commence rock hardness testing at bore pit locations over proposed pipeline alignment: 5-04-2015 to 5-09-2015

Install Privacy Fencing: 5-04-2015 to 5-09-2015

Commence M.L. "B" Air Bridge: 5-04-2015 to 5-09-2015

Station # 619+82 to 642+61	SECTION 2 - Stuart Road (North) to Ridgeview Road (South)
-----------------------------------	--

Commence removal of trees: Completed

Commence pot-holing of existing pipeline to verify location and soil cover: Completed

Commence installation of erosion control devices: 5-04-2015 to 5-09-2015

Commence rock hardness testing at bore pit locations over proposed pipeline alignment: 5-04-2015 to 5-09-2015

Install Privacy Fencing: 5-04-2015 to 5-09-2015

Commence M.L. "B" Air Bridge: 5-04-2015 to 5-09-2015

Station # 642+61 to 665+40	SECTION 3 - Ridgeview Road (South) to Cherry Valley Road (North)
-----------------------------------	---

Commence removal of trees: Completed

Commence pot-holing of existing pipeline to verify location and soil cover: Completed

Commence installation of erosion control devices: 5-04-2015 to 5-09-2015

Commence rock hardness testing at bore pit locations over proposed pipeline alignment: 5-04-2015 to 5-09-2015

Install Privacy Fencing: 5-04-2015 to 5-09-2015

Commence M.L. "B" Air Bridge: 5-04-2015 to 5-09-2015

Princeton Ridge 36" M.L. "B"			
	Start Date	Completed Date	Comments

	Start Date	Completed Date	Comments
Gas Outage	5/1/2015	6/12/2015	
Cut and Isolate Line	5/4/2015	5/4/2015	
Water Fill	5/5/2015	5/5/2015	
Hydrostatic Test	6/4/2015	6/4/2015	
De-Water Pipeline			
Dry Pipeline			
Tie In Pipeline	6/11/2015	6/12/2015	